

TRB PC Programme updated to suit 28-11-13 Commencement Date

The Gantt chart displays the following key phases and their tasks:

- RC WALL BASES & LOW LEVEL WALLS** (Tasks 1-40):
 - Wall Bases (e.g., Wall Base No.1, 2, 3, 4, 5)
 - Low Level Wall Pours (e.g., Low Level Wall Pour 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40)
 - Upper Wall Pours (e.g., Upper Pour - U1, U2, U3, U4, U5, U6, U7, U8, U9, U10, U11, U12, U13, U14, U15, U16, U17, U18, U19, U20, U21, U22, U23)
- INTERNAL FOUNDATIONS AND SLABS** (Tasks 69-76):
 - Monolithic Foundation GL 4 - 7b
 - Monolithic Foundation GL 7b - 10
 - Underslab Drainage
 - Lower Basement Slab Works GL A2-C / 7x-14
 - Lower Basement Slab Works GL C-F / 1-7x
 - Lower Basement Slab Works GL C-F / 7x-14
 - Lower Basement Slab Works GL F-J / 7x-14
 - Lower Basement Slab Works GL F-J / 1-7x
- UPPER BASEMENT EXTENSION** (Tasks 79-87):
 - GL - 1 Stepped Wall and Base
 - GL - 1 Stepped Walls
 - Upper Car Park GL - A Wall Bases
 - Upper Car Park GL - A Walls
 - Ground Slab Works - Phase 1
 - GL - A3/16 Stepped Wall and Base
 - Retaining Wall Adjacent GL 14 on Base 5
 - GL - A3/16 Stepped Walls
 - Ground Slab Works - Phase 2

Key annotations in the chart include:

- Handed over 04/12/13 & Excessive Mass filling Operations**: Located in the upper wall pour area.
- Wall Sequence altered to suit new access ramp to upper level.**: Located in the upper wall pour area.
- Area Handed over by Wordsworth 18-12-13**: Located in the upper wall pour area.
- Await Handover**: Located in the upper wall pour area.
- Handed over 18/12/13, need to complete base 5 mass fill first**: Located in the upper wall pour area.
- Partial Area handed over by Wordsworth 17-12-13, still await full hand over.**: Located in the upper wall pour area.